

Priority #	Location	From	To	On Paving List? (Y/N)	Estimated Paving Year	Survey	Design	Abutter	Permitting	Shovel Ready	Construction	Complete	Notes
1	Great Road	Main Street	Davis Road	N		Done	Done	Done	Done	Yes	Ready	Yes	Completed
2	High Street	Audubon Hill	Valley Road	N		Done	Done	Done	Done	Yes	Ready	Yes	Completed
2	High Street	Valley Road	Parker Street	N		Done	On-going	On-going	Done	Partial	On-going		The sidewalk from driveway of 140 to Parker Street is complete. We also continue to work on getting the final legal documents completed so that we fill-in the remaining section by Valley Road.
3	Great Road	Main Street	Woodvale Condos	N		Done	Done	Done	On-going	No	Not ready		We sent some follwoup information to MassDOT and hope to hear back soon.
5	Taylor Road	Minot Ave	Barker Road	Y		Done	Done	Done	On-going	Partial	Ready		We are working on Scenic road hearing August and is working on wetland filings as well, we hope to start construction this fall.
6	Stow Street	Maple Street	Jones Field	N		Done	On-going	Done	Done	Yes	Not ready		We are working on a shared path design from Maple Street to the Stow Street Bridge. The Jones Field playground project incorporates a walkway along the perimeter to tie into the Martin Street sidewalk. We are curently talking with structural engineers to determeine the best approach to cross Fort Pond Brook. In addition, we have a consultant working on a design for Gordon Richard's former property at 19-21 Maple Street. As part of this design, the Stow/Maple Street intersection realignment is belong looked at ass well as other potetantil traffic mitigation concerns.
7	Willow Street	Summer Street	Central Street	N		Done	Done	Done	On-going	Yes	Ready		We're working on the wetland permit and the final legal steps of the easements for this sidewalk.
8	Main Street	Great Road	Ledge Rock Way	N		Done	Done	On-going	No	No	Not ready		A conceptual design for a sidewalk has been completed which includes bike lanes. Notices have been sent to the neighborhood. We are working on getting right-of-entry forms signed (23 of 60 received) and revising the design as necessary
10	Parker Street	High Street	Independence Road	N		Done	Done	Done	Done	Yes	Ready		We've been able to resolve all the issues with the neighbors along Parker Street from High Street to Independence Road. We have received all the final paperwork from the abutters and will be working through the final legal steps. We re-applied for state funding through the Mass DOT Complete Street program for this project, but MasSDOT did not award us the grant.
10	Parker Street	Independence Road	RR Track	N		Done	Done	Done	N/A	Yes	Ready		We have all the required paperwork from the condos. One resident was concerned about granting a sidewalk along their frontage, but we are able to reconfigure the existing road pavement to incorporate the sidewalk in front of the existing utility poles to avoid the need for an easement on their property. We notified the homeowner about the change in the design.
11	River Street	entire length		Y		Done	On-going	No	No	No	Not ready		The survey is done and we are working on some design options.
11	Piper Road	entire length		Y		Done	No	No	No	No	Not ready		We recieved the final existing conditions survey. We will be starting to work on concepts for a sidewalk/Complete Street design.
13	Lawsbrook Road	Hosmer St (on School St)	town line	N		Partially	No	No	No	No	Not ready		Design underway
14	Mass Ave (Route 111)	Juniper Ridge	Guggins Brook/Fort Pond Brook)	N		No	No	No	No	No	Not ready		The Engineering Department will coordinate the start of this into our upcoming work schedules
15	Parker Street	RR Tracks	Clover Hill Road	N		No	No	On-going	No	No	Not ready		We've completed the bridge construction over Fort Pond Brook by Clover Hill Road. The new bridge has a sidewalk on the apartment side. We hope to add-in a sidewalk extension from the RR tracks to the intersection with Clover Hill Road or Brookside Circle. We worked with WR Grace about this project and granted us an easement. We also talked, a while back, with the property manager for the apartments and hope to seek their approval for a sidewalk. We will continue to work on this design with the abutters.
15	Parker Street	Clover Hill Road	School Street	N		No	No	No	No	No	Not ready		The Engineering Department will coordinate the start of this into our upcoming work schedules
16	Arlington Street	Summer Street	Sara	N		No	No	No	No	No	Not ready		The Engineering Department will coordinate the start of this into our upcoming work schedules
17	Strawberry Hill Road	West of Pope Road		N		No	No	No	No	No	Not ready		We conducted a Road Safety Audit of Strawberry Hill Road and had a meeting with the public to discuss safety issues with the roadway. The Engineering Department will coordinate the start of this project into our upcoming work schedules
18	Brook Street	entire length		N		Partially	No	No	No	No	Not ready		The Engineering Deapartment surveyed Brooks Street in 2014 for a drainage project. The survey needs to be updated to use for a sidewalk design. The Acton Water District also purchased parcel E4-47 (549 Main Street).
19	Parker Street	Carlton Drive	town line	N		Done	On-going	No	No	No	Not ready		The survey for this section is substantially done and Engineering will be updating the design soon.
20	Newtown Road	Simon Willard	Minuteman	N		No	No	No	No	No	Not ready		The Engineering Department will coordinate the start of this into our upcoming work schedules
	Main Street	across from Wheeler lane		N		Done	Done	Done	Done	Yes	On-going		We hope to coordinate the final section in-between other larger construction projects to complete this project.