

Year	Applicant	Project	Amount	Liaison	Status
Completed or Set Aside:					
2004	CPC	Open Space Set-Aside	\$200,000		
2005	CPC	Open Space Set-Aside	\$300,000		
2006	CPC	Open Space Set-Aside	\$400,000		
2007	CPC	Open Space Set-Aside	\$350,000		
2007	CPC	Hist. Pres. Set Aside	\$55,334		
2008	CPC	Open Space Set-Aside	\$500,000		
2008	McElroy/Halley, ToA	Trail thru Time	\$35,000		2014 Completed.
2009	ToA/OSC	Open Space Set-Aside	\$425,000		
2009	ToA/HC	Historic Preservation Set-Aside	\$44,000		
2010	ToA/OSC	Open Space Set Aside	\$500,000		
2011	ToA/OSC	Open Space Set Aside	\$500,000		
2011	HC	Hist. Pres. Set Aside	\$40,000		
2012	ToA/OSC	Open Space Set Aside	\$500,000		
2012	HC	Hist. Pres. Set Aside	\$528		
2013	ToA/OSC	Open Space Set Aside	\$300,000		
2013	HC	Hist. Pres. Set Aside	\$500		
2004	Town of Acton	Davis Monument Restoration	\$50,000		Completed summer 2005
2004	Town of Acton	Flag Preservation	\$5,600		Completed summer 2005. Flag hanging in the Memorial Library
2004	ToA	TJ O'Grady Memorial Skate Park	\$67,000	Ron S.	Mostly completed summer 2006. There remains a sizeable account balance. 1/09 Keep remaining balance for 1 year for additional skate park development; raise \$ for a bowl. 2/10 Remaining funds are earmarked to complete infrastructure requirements. Ms. Fochtman is getting quotes from skateboard suppliers.10/10/13 RFP proposals coming in
2004	HDC	Historic District Boundary Signs	\$8,285	Tory Beyer	Completed summer 2006. 1/09 \$500 remains. A few signs haven't been installed. 2/25/10 Mass. Ave/W. Acton sign is outstanding.
2004	AHA	Family Housing Initiative	\$200,000	Ken	5/08 Unit at Willow/Central purchased. 6/09 Completed.
2004	HISTCOM	Cultural Resource List	\$20,000	Tory	2011 Complete
2005	ABRHS	Multi-Use Recreation Space at Leary Field	\$250,000		Completed summer 2005
2005	Iron Work Farm	Jones Tavern Chimney Stabilization	\$30,000		Completed summer 2005. The PR agreement has been signed and filed. 4/06 Funding has been closed out.
2005	Town of Acton	Colonel Faulkner Memorial Plaque	\$1,000	Susan	Completed fall 2005. 10/17 The Faulkner Memorial Plaque was installed in Room 204, now renamed the Faulkner Room, and was presented to the Town
2005	Town of Acton	Pine Hawk Curatorial Display	\$24,000	Catherine	Completed.
2005	ToA/Land Stewardship Com	Historic Stone Chamber	\$20,000	Susan	Completed summer 2008; 1/09 They are restoring walls of adjacent foundation thought to be the remains of a smithy. One large tree in front of wall to be taken down when weather improves.

2005	ACHC	Community Housing Fund	\$160,000	Nancy	Completed
2005	ToA	Antique Fire Apparatus Restoration	\$20,000	Peter	Completed
2006	ACHC	Community Housing Fund	\$50,000	Nancy	Completed. 6/06 Funds were used to subsidize sewer betterments for 3 affordable units; a consultant to prepare Policy Statement on Comprehensive Permits for Planning Board and Board of Selectmen; and for instructors for First Time Homebuyers courses sponsored by ACHC. Funds merged into Community Housing Program Fund balance.
2006	APS/Elm St. Hoops	Douglas Sch. Basketball Ct.	\$20,000	Matt	Completed summer 2006.
2006	APS/Gates PTO	Gates School Playground	\$14,667	Catherine	Completed.
2006	Town of Acton	Town Hall Slate Roof Replacement	\$120,000	Peter	Completed 2006
2006	ABRS/FOLF	Woodld.Path to Leary Field	\$25,000	Andy	Completed 2006
2006	ACHC	Willow/Central Land Acquisition	\$160,000	Nancy	Completed. 10/07
2006	Habitat	Habitat Home Development	\$35,000	Ken	Completed 2008
2006	Iron Work Farm	Jones Tavern Roof/Gutters	\$41,000	Ed	Completed
2006	ToA	Fitzgerald Piano	\$17,000	Tory	Completed 2009; resides in Library
2006	AHA	Housing Feasibility Study	\$25,000	Peter	1/09 Paid for services of engineer who did preliminary design; for consulting with neighbors, etc. Complete
2007	CPC	2004 Make-up Historic Preservation Set-Aside	\$4,130		
2007	ABRS/ABY-Baseball	Athletic Field Lighting	\$150,000	Jon	Completed fall 2007. Protective netting at tennis courts will go up in June 2008.
2007	Town of Acton	Morrison Farm Master Plan	\$59,800	Walter/Catherine	5/07 Completed. 1/09 \$8570 balance left. Beginning Morrison house and barn re-use feasibility study (funded with '07 funds as a capital improvement project at Apr. Town Mtg). Will take 1 yr. 2/10 Re-use committee selected Kelleher Architects to assess re-use of the property using remainder of funds.2/12 TT would like to keep funds for another year.
2007	Town of Acton	Arboretum Univ. Access	\$24,000	Tori	Completed 2007.
2007	Town of Acton	Groener Land Acquisition	\$100,000	Andy	Completed 2014; Sale Completed spring 2008. CR closed in 2014.
2007	ToA Health	Archeological Survey	\$35,000	Tory	Complete
2007	ACHC	Com. Housing Program Fund	\$170,000	Nancy	Funds used to subsidize the purchase of two condo units, one to a first time homebuyer and one to the AHA. Balance \$0. Completed.
2007	ToA Mun.Prop.	Granite Markers	\$5,500	Foster	Completed.
2008	ToA	Civil War Artifacts Display	\$30,150	Matt	2008 Completed and on display.
2008	OSC/ToA	Gaebel Piper Lane Lands	\$730,000	Susan	2/09 P&S executed; closed on 2/19/09; 9/10 New driveway, new address, 6 Piper Rd. CR done on back parcel. House and lot sold (\$205,000); \$163,000 flowed back to CP Funds. 2014 Gaebel CR in progress.
2008	Acton Com. Ctr.	Theater III Window Restoration	\$40,000	Jon	Completed.
2008	Acton Citizens Libr.	W. Acton Citizens Library Renovations	\$60,036	Tori	Completed.
2008	ToA	Civil War Artifacts Display	\$30,150	Matt	2008 Completed
2008	Glen Burger, Bluebird Realty Trust	Exchange Hall Renovations	\$21,948	Walter/Ed	Completed 2013
2008	ToA McElroy/Halley	Trail Through Time	\$35,000	Susan	Completed 2014.

2008	ToA Recreation Commission	NARA Picnic Pavilion	\$250,000/2013 - \$100,000 & Rec. Funds \$130,500	Andy	Completed August 2014
2009	ToA/Mun Prop.	Hist. Street scape/Shade Trees in Hist. Districts	\$10,000		Completed
2009	AML	Civil War Enhancement	\$8,000	Jon Benson	2/11 \$1900 is left; text panels need hanging; wants to produce tourist brochure, add to computer touch screen, etc.
2009	Hist.Pres.	John Robbins House Preservation Work	\$30,000	Foster	2013 Complete
2010		468 Main St. Windows	\$8,000	Mike Gowing	Completed.
2010	ToA/MP	Town Hall Windows	\$50,000	Walter	Completed.
2010	ToA	Caouette farm land	\$830,000	Mike	Closed on property 12/2010. CR completed 9/2013
2010	Acton Com. Ctr.	Complete Prof. Assessment of Preservation	\$27,000	Tory	Completed.
2010	ToA Mun. Prop.	Windsor Bldg Restoration	\$70,200	Roland	Completed 12/12.
2010	ToA Mun.Prop	Town Hall Window Restoration	\$50,000		Complete, 12/12 (Rope and weight type windows)
2010	ToA Mun.Prop.	Main St. Window Restoration and Replacement	\$8,000		Complete 12/12
2011	ToA Mun. Prop.	Town Hall Windows II	\$75,000	Dore	Completed
2011	Acton Hist. Soc.	Acton Historic Society Building Preservation and Restoration	\$62,095	Magee	Complete
2011	ToA HC/HDC	Asa Parlin Building Preservation & Restoration	\$100,000		Complete
2011		Acton Woman's Club Pres. and Restoration	\$99,794	Bourdon	Completed 2012
2011	ToAMun Prop	Library Arch Window	\$15,000	Foster	Completed.
2012	Acton Community Ctr	Theater III. Bldg Preservation and Restoration	\$145,500		Completed 2012; asking for release of funds. Need tour and update.
2012	ToA	Open Space Set Aside Funds	\$50,000		
2012	CPC	HIST. SET Aside FUND	\$528		
2012	ToA/Mun Prop	Town Hall Tower Clock	\$1,400	Bourdon	Completed 12/2012
2012	ToA/MunProp	Mem Libr Window Restoration	\$12,000	Bourdon	Completed 12/2012
2012	ACHC	Regional Housing Svs Program	\$40,000	Bourdon	Completed
2012	ToA/MunProp	468 Main St. Access	\$70,000	Adachi	Completed 12/2012
2013	ToA/Nat.Resources	Arbo/Wildflower Boardwalk	\$24,000	Beyer	Completed Fall 2013
2013	ToA	NARA Picnic Pavilion	\$100,000	Green	Completed Spring 2014

2005, 2006, 2007	Town of Acton	Bruce Freeman Rail Trail Start-up Funding	\$452,000	Susan & Roland	10/10/13 Phase 2A expected to be out to bid in June 2014 by State; CPA funds did have to be expended on a hydrologic study for trestles; discussed need to coordinate this with Morrison Farm bridge and EAV.9/2014 MassDoT put contracts out to bid; Agreed on town's compensation for bridge; abutting landowners contacted re: landscape screening; full evaluation of whole watershed needed;9/2014 Bid for construction of Acton segment out to bid. Construction expected to begin spring 2015 and end fall 2016; includes 6 bridge refurbishments and one overpass over Rt. 2A in Acton. 9/2014 MassDOT advertise Phse 2A for bid for construction. Bids are due Jan. 2015. Phase 2A is the 4.9 miles continuation of Phase 1 from Routes 225 and 27 in Westford, south through Carlisle into Acton ending in East Acton at Teamworks. Given the January 2015 bid opening we can expect construction to start in spring 2015 and likely to finish in late summer / fall 2016. Among other specifications, the project includes 6 bridge refurbishments and one overpass over Great Road / Route 2A in Acton.
2006	AHA	Housing Supp.- Feas.. Study	\$25,000	Peter	Complete
2006	ToA	School St. Fields	\$68,530	Susan	10/2013 Have 10 year lease with DoC; project is active and the \$68,530 is available. 9/2014 Playing fields may now be developed. Recently there's been a decline in legue in enrollment in Youth Baseball and Youth Soccer; enrollment demand has risen for Adult Softball and Youth Lacrosse. Will make decision re: pursuing the project by the end of 2014. May develop a new project for the site.
2007	AHA	Capital Fund	\$64,000	Ken	5/07 \$64,000. Just approved
2007	AHA	Support Services	\$35,000	Ken	5/09 Funds are being depleted.
2007	ToA (Planning)	EAV Green	\$70,000	Catherine	EXPIRED
2007	ToA (Health)	Archeological Survey	\$35,000	Tory	2/2/10 They are withholding the last payment for the archeoiogy survey until archeological info is converted to their GIS format. They hope it will be soon. 2/12 Complete
2008	ACHC	Admin. Fund	\$15,000	Nancy	Complete
2008	ACHC	Com. Housing Prgm Fund	\$170,000	Nancy	?
2008	Conant Elem. School	Conant Nature Trails	\$15,000	Andy	WITHDRAWN6/09 On hold due to Seideman v. Newton case decision. 4/10 The applicant has relocated to another school system. 2012 Expired
2008	ToA (McElroy/Halley)	Trail through Time	\$35,000	Susan	9/2014 COMPLETED (As last year, no further work has been done on the restorations planned in the mill area; town has not yet made a decision about dam remediation, although Doug Halley and Linda made a presentation to ConsCom this year detailing the issue. All planned accessible trails have now been completed, historic research is finished, required landscaping finished, panel at Wheeler Farmstead foundation and panel at Old Road to Concord terminus installed. Bench installed at Overlook).
2008	ToA (Recreation Commission)	NARA Picnic Pavilion	\$250,000	Andy	Complete, 8/2014.
2008	ToA (Recreation Commission)	Elm St. Playground	\$75,000	Ron, Corinna	6/9/2010 On hold due to Seideman v. Newton case decision. 12/10Town has taken steps on this and Nara Pavilion projects. Waiting to hear from Town Counsel if this qualifies that the projects have commenced.10/10/13 tennis courts have been re-surfaced but need additional attention; getting quotes for sidewalk work; playground equipment to be installed next quarter.
2009	ToA/HC	Wright-Holden Farmlands/MHC Area Forms	\$1,000	T. Beyer	?
2009	ToA/HC	Town Cemeteries	\$14,000	R. Bourdon	6/12 Expired. Project to nominate Town cemeteries to Nat. Register of Historic Places exceeded time allotment.
2009	Bravery RT/Powers	John Robbins House Preservation Work	\$30,000	W. Foster	9/10 Town needs a new PR on the exterior; he has until 2011. Project is hung up on this issue. 2/12 Funding will expire by 5/12 if proj hasn't commenced. 9/12 Powers is repainting12/2012 Complete 2013
2009	AHA	Pre-development Funds - Sachem Way	\$152,000	K. Sghia-Hughes	Complete?
2009	AHA	Capital Fund	\$150,000	N. Tavernier	2/12 67000 left; Need it for septic pump chamber and septic tank.
2009	ACHC	Community Housing Program Fund	\$50,000	N. Tavernier	12/12 Ongoing use of funds for down payment assistance, capital improvements, buydown of selling price of units, lottery agent fees.

2010	ToA/OSC	Open Space Acqu & Pres. Fund	\$25,000	Susan	
2010	AHA	Development Funds - Sachem Way	\$250,000	Ken	8/12 Sachem Way progressing; site work to begin.
2010	ACHC	Com. Housing Program Fund	\$50,000	Corrina	12/12 Funds will be used to purchase 2 units for Acton Housing Authority in the Acton Meadows 40B development, Spring 2013.
2010	ToA	BFRT	\$115,000		6/10 Town is done funding it. Town is due 100% from state for design. May need to use funds to clean up RoWay issues. Design selected for bridging, culverts, drainage. Construction to be in 2013-16; Mass. DOT split Concord Rotary so they will fund connection for BFRT. 8/2014 Bartl trying to get easements from abutters. Chabad wants embassy style bomb proof wall.; Mass.DoT would like \$30,000 compensation for bridge;
2011	ToA McElroy/Halley	Trail Through Time III	\$66,900	Susan M-H	9/2014 Continuing to research, identify and vet with local Native Americans, clear, and ready for public visitation, Indian ceremonial sites within the Nashoba Brook parcel and small abutting areas of contiguous Spring Hill parcel. Using sensitive GPS equipment, mapping of the area of most interest is underway. Panel at Plaintain cluster installed; materials for panels for Roof Slab Quarry, Blueberry Cluster, and Princess Pine Cluster are at the graphic artist's office. Should be installed this fall. Other research, texts, graphics, special maps are in process for the 3-sided Indian Kiosk constructed, installed, stained on area site. Bench for that site to be installed this fall. Intention: During the next year, to complete Indian ceremonial sites mapping, panel installations, and any additional signage. Note: This year's completion of trail connection into Carlisle's abutting conservation lands, where there are also plentiful Indian features, by LSC makes possible extension of TTT into Carlisle. I have appropriate contacts there to make this possible. This will not entail any expense, but is an interesting development.
2011	ACHC	Com. Housing Prgm Fund	\$150,000	Corinna	12/12 Funds will be used to purchase 2 units for Acton Housing Authority in the Acton Meadows 40B development, Spring 2013.
2011	ToA HC/HDC	Asa Parlin House, Bld. Preservation & Restoration	\$100,000	Tori Byer	Architect hired; held community workshop ; studies conducted, including structural elngineer, timber frame expert and hazardous materials review. Created report; presented results to BoS; 12/2012 \$20,000 spent on structural study; will return to CPC to request release of additional funds. Would like to remove modern additions.10/10/13 Completed; \$79,936 available balance. It can be returned to CPA General Fund and. Dean requested Town through BoS dispose of house and put work out to bid. TMgr will decide re: full demolition v saving parts. is available for any future CPA appropriation
2011	Acton Hist. Soc.	Acton Historical Society Bldg Pres and Restoration	\$62,095	Andy Magee	Complete
2011		Admin Support	\$47,487		
2012	AHA	Development Funds	\$300,000	K. Sghia-Hughes	
2012	FOLF	Lower Fields/Skate Park	\$210,000	B. Mercier, P. Ashton	.9/2014 Lower FIELDS are completed; now will move on skatepark. Design unveiled for Skate Bowl; Feedback will be gathered and engineered design plans will result; to be incorporated into a construction bid package for Phase I. It will be funded with remaining \$100,000
2012	CPC/ToA	Admin Support	\$47,942		
2013	ToA/OSC	Anderson Land	\$1,110,000	P Ashton	Closed November 2013. Waiting on CR to see if proposed abutting Common Land (approximately 10 acres) can be folded into CR.
2013	ToA OSC	Open Space Set Aside	\$300,000	P Ashton	
		Hist. Pres. Set Aside	\$32,246		
2013	ToA/Nat. Resc/Arbo	Arbo/Wildflower boardwalk	\$24,000	Tory	7/2014: Completed Fall 2013
2013	AHA	Sachem Way Siding Replacements	\$280,000	Ken S-H	
2013	ToA/Muni	Hist. Streetscapes Restoration Prgm/Shade Tree Plantings	\$10,000	R. Bourdon	11/2013 Have begun spending from this fund.
2013	WABC/Hist	Belfry Restoration	\$18,563	SM-H	11/2013 Certification is required for the Belfry showing that it complies with the sited Secy of the Interior's standards; a qualified outside professional (architect) such as OMR would be qualified and comfortable. (It's not HDC's jurisdiction as it's on the interior; HDC issued a certificate of non-applicability).; 10/2013 Belfry in middle of restoration. COMPLETED 2013

2013	WABC/Hist. Pres.	Master Plan	\$22,500	SM-H	10/2013 Master Plan is submitted to WABC; they are reviewing it, options and expect to apply for funding for sanctuary ceiling. COMPLETED 2013
2013	ToA	NARA Picnic Pavilion	\$100,000	A. Green	10/2013 Have chosen contractor and will begin next week. 11/2013 Construction underway. Footings are being poured and concrete floor and patio are underway. 6/2014 Completed
2013	ToA	NARA Concession & Comfort Station	\$25,000	D. Hunter	9/2014 Design team came to consensus on one design concept. Will continue to meet this fall to discuss next steps.
2013	ToA	Elm St. Playground/Tennis Courts	\$75,000	Roman-Kreuz	11/2013 Courts are resurfaced and relined; 8/2014 Concrete patio and sidewalk were poured in spring and playground installations is occurring this fall.
2013	ToA	Morrison Farm Park Improvements	2,764,000	Foster	Did not receive 2/3 vote at Town Meeting.
2013	ToA	Admin	\$43,000		
2014	ToA/MF Com	MF Improvements - Hist. Foundations, trails, Parking	416,550	Foster	8/2014 Will meet with Planning staff in August.
2014	WABC	Rehabilitate Upper Level Tin Ceiling	\$37,000	SM-H	8/2014 Bartl: PR documents lacking in two required items: 1) Need something in restriction acknowledging interior work and that it's covered under the PR 2) Need new vote from BoD authorizing change to cover interior work. May not receive payment until this is done .8/2014 Will begin next summer when bldg isn't in great use. Need to time it with their own project of repainting the upper level walls and trim, entry stairs and landing to take advantage of staging; will get separate bills.
2014	WABC	Rehabilitate Fire Safety System	\$52,000	SM-H	8/2014 Hoover: Seeking bid from electrical companies and from fire safety speciality companies; will start up in fall full force.
2014	AHA	Windsor Ave. Door & Bay Window	\$92,692	Ken	
2014	ToA/OSC	OS Set Aside	\$450,000	PA	
2014	ToA/OSC	Wright Hill OS Purch	\$1,3,200,000	PA	Bond up to \$990,000, term between 15-20 years, Purchase price of \$1,320,000; 8/14/14 Haven't closed. They have a signed ANR plan which shows easements. 9/4/14 Cathy Fochtman purchased the home.
2014	Acton Womens Club	Pres. & Hcap Accessibility	86,586	Bourdon	
2014	ACHC	Com Housing Prgm Fund	\$175,000	Ken	
2014	ACHC	Housing Services	42,000	Ken	
2014	ToA/Rec. Com	Nara Improvements	\$15,175	Amy	9/2014 The installation of two shade structures at the playground and beach and security improvement t the bathhouse will begin this fall.
2014	ToA/Rec Com	Basketball Crt Renovation/Goward/Gardner Playground	\$75,000	Joe Will	Gardner Playground basketball courts in process.
2014	ToA/RecCom	Morrison Farm Well & Irrigation	\$20,000	Joe Will	Not supported
2014	ToA/APS	Nature Play Spaces Planning Grant	\$24,000	Amy G	
2014	ToA/Nat. Resrcs	Arbo Parking Lot Improvement	\$53,000	Amy	
2014	ToA Nat. Resrcs	Arbo Bog Boardwalk Rehab	\$30,000	Amy	7/2014: May take 1 year