

CPC Project Updates - Potential Recaptures Last Updated 10/09/14

| Project | Date of Appropriation | Appropriated Funds | Remaining Funds | Date of PD Contact | Response Date | From | Update |
|-------------------------------|-----------------------|--------------------|-----------------|--------------------|---------------|----------------------------|---|
| School Street Twin Ball Field | 2006 | \$69,000.00 | \$69,000.00 | 9/30/2014 | 9/30/2014 | Steve Ledoux | Project Pending - The lease wasn't finalized until this summer, so they could not move forward on any work on the fields until resolved. Waiting for additional updates from Cathy F. and Tom T. |
| AHA - Support Services | 2007 | \$35,000.00 | \$14,556.09 | 9/30/2014 | 10/8/2014 | Kelley Cronin | Project in progress - Eliot Community Human Services continues to provide housing support for AHA, spending money slowly but continually |
| Trail Through Time | 2008 | \$35,000.00 | \$29.52 | 9/30/2014 | 10/7/2014 | Doug Halley | Project in progress - Three informational signs are being worked on this fall |
| Civil War Enhancement | 2009 | \$8,000.00 | \$823.10 | 9/30/2014 | 9/30/2014 | Marcia Rich | Project in progress - Anticipates being completed by the end of December |
| John Robbins House | 2009 | \$42,075.00 | \$12,447.00 | 9/30/2014 | 10/2/2014 | Larry Powers (met on site) | Project in progress - Remaining funds will be used to complete the following items: repair/replace rotted front door sections as needed, check and repair rotted parts of ornate lintel above front door, add chimney cap |
| AHA- Capital Fund | 2009 | \$150,000.00 | \$2,750.23 | 9/30/2014 | 10/8/2014 | Kelley Cronin | Project in progress - Received DHCD approval to bid, moving forward with project |
| Town Hall Window 2 | 2011 | \$75,000.00 | \$9,715.00 | 9/30/2014 | 10/6/2014 | Dean Charter | Project in progress - Work should be completed within the next two months, any balance will be returned after this |
| ADA 468 Main Street | 2012 | \$70,000.00 | \$2,823.13 | 10/2/2014 | 10/6/2014 | Dean Charter | Project complete - Balance of \$2,823.13 can be recaptured. |
| TJ'O Grady Skate Park | 2012 | \$210,000.00 | \$100,000.00 | 10/2/2014 | 10/2/2014 | Cathy Fochtman | Project in progress- Phase 1, Skate Bowl construction will go out to bid this fall |