

Addendum No. 2
June 3, 2010
Town of Acton
Main Street Sidewalk Project

Notes from Pre Bid Conference on June 3, 2010 in the Acton Town Hall at 10:00 am

Question. Completion date? Answer: In the contract documents.

Addendum No 1. made available. Addendum No.1 details 17 test pits along the sidewalk.

The test pits were dug to determine the depth of unsuitable soils to be removed under the sidewalk. Generally the depth of removal was in the 24 inch to 30 inch (one test pit was 42 inches). It was emphasized that there are significant boulders to be removed. Some may be used to line the edge of fill areas.