

Clivus New England, Inc.
P.O. Box 127
North Andover, MA 01845
(978) 794-9400
Fax: (978) 794-9444
E-mail: 123CNE@clivusne.com



DATE: September 13, 2016

TO: Richard Harrington, Stamski & McNary CC: Lisa Truchon, CNE

FROM: Joseph Ducharme

RE: Camp Acton, Pope Road, Acton, MA

Based on the information you have provided in your cost estimate form and on my visit to the site one Model C-11 Trailhead Restroom will work well here.

The C-11 Self-Contained Recycling Composting Toilet Building is a heavy-duty, structural panel wood building with Boral Truexterior® siding, sanitary white fiberglass reinforced panels on the inside finished walls, and a commercial grade heavy steel door, completely assembled and painted with your selection of color. The total turnkey price delivered and installed in one day is **\$57,850**.

The package includes the M-54 Composter Base, one waterless handicapped toilet fixture, concrete anchoring system, and solar powered ventilation fan for proper operation and an odor-free building. The solar panels require a 170° arc of unobstructed sunlight from a southern exposure (see Site Preparation Requirements). There are no sinks, and a hand sanitizer dispenser could be used as an alternative. This quote is based on a site that has flatbed trailer access.

Purchaser will be responsible for the following:

- Obtaining all permits
- Trimming of branches on access road
- Trimming of trees at installation site provide adequate solar window
- Removal of excess fill material when installation is complete
- Providing 4 cubic yards of 3/4" stone
- Finish grading
- All permitting

**Technical assistance will be provided for all of the above.*

Site specific service and maintenance options are available to minimize costs and maximize operational efficiency. Let us know how our service department can fulfill your needs; or we can discuss service options at a time when we are on site.

Currently, there is an approximate fourteen-week lead time for the C-11 building. We require a 50% deposit at the time of order with the balance due prior to delivery. This quotation is valid for 30 days.

Should you have any questions, please give us a call. We are looking forward to working with you.

Best regards

LMT
Enclosures

- | | |
|----------------------------------|---------------------------------|
| • C-11 spec sheet | • C-11 installation information |
| • M-54 composter base spec sheet | • Warranty |
| • C-11 site prep | • Sample permit |
| • Solar spec sheet | • Draft service contract |
| • Composter maintenance | |